



February 2004 Work on 3713

LACKAWANNA AND WYOMING VALLEY CHAPTER NRHS

Carl Packer reports this work being done :

Completed Items :

- Removed Saddle Bolts
- Removed Air Pumps
- Removed Running Boards
- Removed Blow Down Valves
- Removed Safety Valves
- Removed Running Gear
- Removed Pistons
- Removed Water Injector System
- Removed Throttle Bracket
- Removed Feed Water Heater System
- Removed Mechanical Lubricator
- Removed Lubricator Bracket
- Removed Cross Heads
- Removed Cinder Tray
- Removed Whistle Valve
- Removed Air Stand Bracket
- Removed Water Glass Valves
- Removed Smoke Box Liner
- Removed Super Heater & Throttle Casting
- Removed Dry Pipe
- Removed Steam Delivery Pipes
- Cleaned and Inspected Super Heater T-Bolts
- Remove Smokebox Door Ring.
- Fabricated Smoke Box Ring
- Fabricated Smoke Box Door Ring Studs
- Partial Fabrication of Saddle Bolts

Partial Fabrication of Smoke Box Liner

