



## March 2004 Work on 3713

LACKAWANNA AND WYOMING VALLEY CHAPTER NRHS

### Carl Packer reports this work being done :

#### Completed Items :

- Remove Saddle Bolts
- Remove Air Pumps
- Remove Running Boards
- Remove Blow Down Valves
- Remove Running Gear
- Remove Pistons
- Remove Water Injector System
- Remove Throttle Bracket
- Remove Feed Water Heater System
- Remove Mechanical Lubricator
- Remove Cross Heads
- Remove Cylinder Tray
- Remove Whistle Valve
- Remove Air Stand Bracket
- Remove Water Glass Valves
- Remove Smoke Box Liner
- Remove Superheater and Throttle Casting
- Remove Dry Pipe
- Remove Steam Delivery Pipes
- Clean and Inspect Superheater T-Bolts
- Remove Smoke Box Door Ring
- Remove Fire Box Expansion Shoes
- Remove Fire Box Expansion Shoe Bolts
  - Fabricated Smoke box Door Ring
  - Fabricated Smoke Box Door Ring Studs
  - Partial Fabrication of Saddle Bolts
  - Partial Fabrication of Smoke Box Liner

- **Repairing Smoke Box Cover**

