



Progress Report for 2006

Boston & Maine 3713

LACKAWANNA AND WYOMING VALLEY CHAPTER NRHS

December 30, 2006

Progress Report for 2006

Boston & Maine 3713

Work continues on the 3713

The following items have been completed in 2006 :

1. Cut smokebox rivets
2. Repair front tube sheet
3. Remove super heater & throttle casing studs
4. Cut & remove boiler studs
5. Repair steam chest at saddle
6. Install Smokebox rivet

The following work is ongoing and has been partially completed :

1. Remove waist sheet bolts or rivets
2. Remove boiler from frame
3. Remove mud ring to repair
4. Repair smokebox
5. Clean, inspect & repair boiler checks
6. Clean, inspect & repair dry pipes
7. Machine new super heater header/throttle casting studs
8. Repair water injector system
9. Machine new saddle bolts

10. Inspect & repair staybolt holes
11. Remove locomotive brake rigging
12. Clean, inspect & repair power reverser
13. Clean, inspect & repair locomotive frame
14. Remove spring rigging
15. Clean, inspect & repair trail truck journal boxes
16. Dismantle booster engine
17. Clean, inspect & repair booster engine
18. Clean, inspect & repair trail truck
19. Repair throttle casting
20. Clean & reset throttle valves
21. Clean Inspect & repair super heater
22. Clean, inspect & repair turrent header
23. Rebuild hydro lubricator
24. Fabricate boiler stand
25. Clean, test & repair super heaters
26. Install boiler studs
27. Primer outside of boiler
28. Fabricate huron plogs & sleeves
29. Install huron plugs & sleeves
30. Prmer outside of firebox

The following items were started and partially completed in 2006

1. Remove valve head studs
2. Machine new staybolts
3. Replace worn flexible sleeves
4. Repair boiler barrel
5. Install new super heater header header/throttle casting studs
6. Install smokebox liner

